

-April 26, 2022: Lone Star Pavement will be performing the work for Spring Valley Village and City of Houston. The City of Houston is currently waiting on construction permits. Work will begin approximately three to four weeks after permits had been attained.

- May 24, 2022: The City of Houston is still waiting on construction permits to be issued for this project.

- July 26, 2022: The City of Houston sent the City of Spring Valley Village information on a webpage they have created for Bingle project updates. The most recent update estimates completion to occur summer 2022. However, SVV has not yet received a firm date. The website is www.engagehouston.org/bingle and anyone may subscribe for updates.

- August 23, 2022: The City of Houston has recently gotten the project reactivated and the soft hold removed. They are actively working on getting the permits and back-end paperwork finalized and should be able to move forward soon

- September 26, 2023 - The City of Houston is ready to begin the project. The City of Spring Valley Village is reviewing the proposal and plans to present to Council for approval at the October Council Meeting.

October 24, 2023 - City of Spring Valley Village City Council approved resolution, Traffic Pattern Changes will begin November 13, 2023.

December 2023 - City of Houston has postponed until an information sharing meeting is held for City of Houston. Estimated meeting Date is in January 2024.